

01

MUNRO AVENUE PARKING LOT (SE)



02

MUNRO AVENUE (E)



03

WALKWAY BY PARKING LOT (SE)



04

WALKWAY BY PARKING LOT (NW)






WALKWAY BY PATIO (NE)










06

PATIO AREA (SW)




FENIMORE RD (NW)

13








- SURVEYOR ARISTOTLE BOURNAZOS, P.C. AND DATED SEPTEMBER 1, 2015. ADDITIONAL INFORMATION TAKEN FROM A DRAWING TITLED "BREATH OF SPRING LANDSCAPING", PREPARED BY MARY CONWAY DATED SEPTEMBER 9, 2020.
- TEST PITS ARE REQUIRED TO BE CONDUCTED AND CERTIFIED BY A PROFESSIONAL ENGINEER.

- PROPERTY.
- ACCORDANCE WITH NYSDEC STANDARDS AND PROVIDE AN INSPECTION OF SUCH MEASURES ON A WEEKLY BASIS AND FOLLOWING ANY RAIN STORM GENERATING 0.5 INCHES OF RAINFALL OR GREATER.
- VERIFIED AND DISCREPANCIES REPORTED TO THE OWNER, IN WRITING.
- VEGETATION CAUSED BY HIS OPERATIONS. SUCH DAMAGES SHALL BE REPAIRED OR REPLACED, AT THE CONTRACTORS EXPENSE, TO THE SATISFACTION OF THE OWNER OR AGENCY HAVING JURISDICTION.
- CHANNELS IN ACCORDANCE WITH THE PLANS.
- BORNE PAVEMENT MARKING PAINT.

- OCCUPANCY/COMPLETION FOR THE PROJECT.




TCH LEGEND	
CTURE	
PAVEMENT	
REA	


Π

X

J

J 






## GENERAL NOTES:


- 1. BASE INFORMATION WAS TAKEN FROM A SURVEY ENTITLED "VISUAL INSPECTION SURVEY", PREPARED BY LAND SURVEYOR ARISTOTLE BOURNAZOS, P.C. AND DATED SEPTEMBER 1, 2015. ADDITIONAL INFORMATION TAKEN FROM A DRAWING TITLED "BREATH OF SPRING LANDSCAPING", PREPARED BY MARY CONWAY DATED SEPTEMBER 9, 2020.
- 2. STORMWATER MANAGEMENT SIZING IS BASED OFF OF ASSUMED PERCOLATION RATES. PERCOLATION AND DEEP TEST PITS ARE REQUIRED TO BE CONDUCTED AND CERTIFIED BY A PROFESSIONAL ENGINEER.

CONSTRUCTION NOTES:

- 1. THE CONTRACTOR SHALL SECURE ALL APPLICABLE PERMITS.
- THE CONTRACTOR SHALL CONTACT UFPO AT 1-800-962-7962 TO ORDER A UTILITIES MARK-OUT AND VERIFY ALL EXISTING UNDERGROUND UTILITIES AT LEAST 72 HOURS PRIOR TO THE START OF CONSTRUCTION. IT MAY BE NECESSARY TO CONTRACT A PRIVATE UTILITY MARK-OUT COMPANY FOR MARK-OUT OF UTILITIES ON PRIVATE PROPERTY.
- 3. THE CONTRACTOR SHALL MAINTAIN THE EXISTING SITE ROADWAYS FREE OF DEBRIS AND SEDIMENT.
- 4. THE CONTRACTOR SHALL INSTALL AND MAINTAIN REQUIRED SEDIMENT AND EROSION CONTROL MEASURES IN ACCORDANCE WITH NYSDEC STANDARDS AND PROVIDE AN INSPECTION OF SUCH MEASURES ON A WEEKLY BASIS AND FOLLOWING ANY RAIN STORM GENERATING 0.5 INCHES OF RAINFALL OR GREATER.
- 5. PRIOR TO CONSTRUCTION, THE DEPTHS, SIZES, MATERIAL TYPES AND CONDITION OF EXISTING UTILITIES SHALL BE VERIFIED AND DISCREPANCIES REPORTED TO THE OWNER, IN WRITING.
- 6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY ON-SITE OR OFF-SITE DAMAGES TO PROPERTY OR VEGETATION CAUSED BY HIS OPERATIONS. SUCH DAMAGES SHALL BE REPAIRED OR REPLACED, AT THE CONTRACTORS EXPENSE, TO THE SATISFACTION OF THE OWNER OR AGENCY HAVING JURISDICTION.
- 7. CONTRACTOR SHALL MAINTAIN POSITIVE DRAINAGE TOWARDS EXISTING DRAINAGE INLETS AND/OR DRAINAGE CHANNELS IN ACCORDANCE WITH THE PLANS.
- 8. CONTRACTOR SHALL INSTALL PAVEMENT MARKING AS SHOWN ON PLANS UTILIZING SHERMAN WILLIAMS WATER BORNE PAVEMENT MARKING PAINT.
- 9. PARKING STRIPING SHALL BE 4" WIDE SINGLE WHITE LINE.
- THE CONTRACTOR SHALL NOTIFY THE OWNER, IN WRITING, OF ANY CONDITIONS THAT DIFFER FROM THE PLANS.
  THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY ON-SITE OR OFF-SITE DAMAGES TO PROPERTY OR VEGETATION CAUSED BY HIS OPERATIONS. SUCH DAMAGES SHALL BE REPAIRED OR REPLACED, AT THE CONTRACTORS EXPENSE, TO THE SATISFACTION OF THE OWNER OR AGENCY HAVING JURISDICTION.
- 12. CONTRACTOR SHALL DISPOSE OF ALL DEBRIS AT AN APPROVED FACILITY.
- 13. CONTAMINATED OR HAZARDOUS MATERIALS SHALL BE REMOVED AND DISPOSED OF IN ACCORDANCE WITH ENVIRONMENTAL PLANS AND/OR IN ACCORDANCE WITH REQUIREMENTS OF AGENCIES HAVING JURISDICTION. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO ADVISE THE OWNER, IN WRITING, OF ANY NON IDENTIFIED ENVIRONMENTAL CONDITIONS THAT ARE ENCOUNTERED.
- 14. STORMWATER PIPING SHALL BE HDPE N-12 DOUBLE WALL PIPE.
- 15. INLETS, FRAMES, AND GRATES SHALL BE RATED FOR N-20 VEHICLE LOADING.
- 16. ANY IMPORTED SOIL SHALL COMPLY WITH ALL FEDERAL, STATE, AND LOCAL REQUIREMENTS FOR QUALITY AND RESIDENTIAL PURPOSES.
- 17. THE APPLICANT'S DESIGN PROFESSIONAL SHALL INSPECT AND PROVIDE CONSTRUCTION COMPLIANCE CERTIFICATION OF ALL RETAINING WALLS PRIOR TO THE ISSUANCE OF A CERTIFICATE OF OCCUPANCY/COMPLETION FOR THE PROJECT.



**EXISTING CONDITIONS** 



UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209 (2) OF THE NEW YORK STATE EDUCATION LAW

PROFESSIONAL ENGINEER NYS LICENSE NO. 076790

## EROSION AND SEDIMENT CONTROL NOTES

- 1. SEDIMENT AND EROSION CONTROL INSTALLATION AND MAINTENANCE MEASURES SHALL MEET THE REQUIREMENTS OF THE "NEW YORK STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL".
- 2. ANY POTENTIALLY EROSIVE MATERIAL TEMPORARILY STOCKPILED ON THE SITE DURING THE CONSTRUCTION PROCESS SHALL BE LOCATED IN AN AREA AWAY FROM STORM DRAINAGE AND SHALL BE PROPERLY PROTECTED FROM EROSION BY A SURROUNDING SILT FENCE.
- 3. DISTURBED AREAS WHERE WORK IS DELAYED OR COMPLETED SHALL BE STABILIZED WITH TEMPORARY OR PERMANENT VEGETATIVE COVER WITHIN 14 DAYS.
- 4. DUST CONTROL SHALL BE ACCOMPLISHED BY STANDARD METHODS OF LIGHTLY WATERING ALL EXPOSED SOIL AND RAPIDLY STABILIZING THE REGRADED AREAS WITH TOPSOIL, LOAM AND/OR SEEDING.
- 5. THE VILLAGE OF MAMARONECK SHALL BE NOTIFIED NOT LESS THAN 48 HOURS PRIOR TO THE START OF ANY SITE WORK, AND BY SUCH NOTIFICATION, SHALL BE PROVIDED WITH THE NAME AND TELEPHONE NUMBER OF THE GENERAL CONTRACTOR RESPONSIBLE FOR SUCH WORK.
- 6. THE VILLAGE OF MAMARONECK MAY INSPECT EROSION AND SEDIMENT CONTROL PRACTICES TO DETERMINE THEIR EFFECTIVENESS AND MAY REQUIRE ADDITIONAL MEASURES, AS DEEMED NECESSARY.
- 7. ALL EROSION CONTROL MEASURES EMPLOYED DURING THE CONSTRUCTION PROCESS SHALL BE INSPECTED AND MAINTAINED BY THE CONTRACTOR FOR CONFORMANCE WITH NYSDEC STANDARDS. SEDIMENT SHALL BE REMOVED WHEN THE ACCUMULATION REACHES 50% OF THE EFFECTIVE DEPTH.
- 8. DUE TO THE LIMITED DISTURBANCE AREA AND THE FACT THAT THE SITE WILL REMAIN ACTIVE DURING CONSTRUCTION IT IS ASSUMED THAT EXCAVATED SOILS WILL BE IMMEDIATELY LOADED AND REMOVED FROM THE SITE. IT IS ALSO ASSUMED THAT STOCKPILED MATERIALS WILL CONSIST OF CLEAN STONE OR BASE

PROPOSED. IF IT DETERMINED THAT THE THE CONSTRUCTION IS INCONSISTENT WITH THE ABOVE VILLAGE OF MAMARONECK OFFICIALS.


- SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL".
- HAVE BEEN STABILIZED.

11. VERIFY ADA PARKING SIGNS AND RELOCATE OR ADD AS REQUIRED.

CONSTRUCTION PHASING:

1. INSTALL OF TEMPORARY ESC MEASURES, PERIMETER FENCING.

- 2. REMOVE TREES AND STUMPS.
- 3. INSTALL RETAINING WALL.
- 4. REMOVE TOPSOIL AND GRADE PATIO.
- 5. INSTALL PERMEABLE PAVERS.
- 6. INSTALL LANDSCAPING.
- 7. REMOVAL OF TEMPORARY ESC MEASURES.




9. IF GROUNDWATER IS ENCOUNTERED DURING CONSTRUCTION ACTIVITIES, THE CONTRACTOR SHALL EMPLOY DEWATERING AND SEDIMENT REMOVAL TECHNIQUES IN ACCORDANCE WITH "NEW YORK STANDARDS AND


10. TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED ONCE THE DISTURBED AREAS

			EXISTING TR	REES		-
TAG NO.	LATIN NAME	COMMON NAME	DBH (IN)	DRIPLINE (FT)	CONDITION	REMOVE/REMAIN
1	BETULA	BIRCH	16	17	FAIR	REMAIN
2	(1) ACER PLATANOIDES	NORWAY MAPLE	6	8	POOR	REMAIN
3	(1) ACER PLATANOIDES	NORWAY MAPLE	6	9	FAIR	REMAIN
4	ACER PLATANOIDES	NORWAY MAPLE	17	12	FAIR	REMAIN
5	ACER PLATANOIDES	NORWAY MAPLE	16	22	FAIR	REMAIN
6	ACER PLATANOIDES	NORWAY MAPLE	10	20	FAIR	REMOVE
7	ACER PLATANOIDES	NORWAY MAPLE	18	24	FAIR	REMAIN
8	ACER PLATANOIDES	NORWAY MAPLE	22	36	FAIR	REMAIN
9	(1) ACER PLATANOIDES	NORWAY MAPLE	5	14	FAIR	REMAIN
10	(2) PINUS	PINE	12	6	POOR	REMAIN
	S: E NO. 2, 3, & 9 ARE UNREGU E NO. 10 (12" PINE TREE) To		THE PROPE	RTY.		
		TREE PLANTIN	G REQUIREM	1ENT (§ 318-8 G.1.a	a)	
FOR L	OTS 14,500 SF AND ABOVE					
DBH OF TREE REMOVED (INCHES) REPLANTING REQUIREMENT			UIREMENT	# OF TREES TO BE REMOVED		
UNDER 8 INCHES			REPLANTING NECESSARY		0	
8 TO 12 INCHES ONE			2 TO 2 <sup>1</sup> / <sub>2</sub> INCH DBH TREE		1	
13 TO 25 INCHES			O 2 TO $\frac{1}{2}$ INCH DBH TREES		0	
	26 INCHES OR GREATER	THREE	THREE 2 TO $\frac{1}{2}$ INCH DBH TREES		0	
		TOTAL # OF TREE	S REQUIRED	TO BE PLANTED		1

		101011		
NO.			DATE	
1.		REVISION BLE REVISED	08.02.2021 05.16.2022	
3.		BLE REVISED	05.16.2022	
4.		AP INCLUDED	08.16.2022	
5.		E REVISION	08.19.2022	
6.			10.12.2022	
7 <u>.</u> 8.		NSIONS INCLUDED	11.04.2022 03.28.2023	
0.	I EIX VILLAGE ENG		00.20.2023	
APPLICANT				
		PROPERTY		
		RT STREET		
	<b>HAKKISON</b>	NY 10528		
ENGINEER:				
	<b>CATIZI</b>			
	UAIIL	UNE		
	ENGINEERII			
		-		
	<b>Civil Engineering C</b> est Avenue, Suite 219		538	
	14) 269-8358 · www.			
Ì`				
BBO/F	PATIO AREA		IENTS	
	412 MUNRO AVENUE VILLAGE OF MAMARONECK			
		/ESTCHESTER 9-15-282		
TITLE:				
	ON & SEDIME			
		ECTION PLAN		
		SCALE: 1"=10'		
I NTE	OF NEW LOAD	DATE: MAY 07, 2021		
HAR		DRAWN BY: D.M.G.		
	C C C C	CHECKED BY: M.A.D.		
WELSE &				
	A TED			
		PROJECT NO.: 21001		
	2679 500000 500000000000000000000000000000	DRAWING NO.:		
	Z 6 7 9 S FESSIONAL	DRAWING NO.:	03	
	A CATIZONE, P.E. SIONAL ENGINEER		03	
PROFES	-	DRAWING NO.:	03	









# LANDSCAPE PLAN

TREES							
SYMBOL	QUANTITY	SIZE	SPACING	NAME	LATIN NAME		
СС	1	B&B 2 <sup>1</sup> / <sub>2</sub> - 3"	3'	AMERICAN HORNBEAM	CARPINUS CAROLINIANA		
SHRUBS							
SYMBOL	QUANTITY	SIZE	SPACING	NAME	LATIN NAME		
HA	11	3 GAL	3'-0"	CLIMBING HYDRANGEA	HYDRANGEA ANOMALA PETIOLAR		
IO	6	3 GAL	3'-0"	AMERICAN HOLLY	ILEX OPACA		
PT	95 SF	2 QT.	3'-0"	JAPANESE SPURGE	PACHYSANDRA TERMINALIS		





UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209 (2) OF THE NEW YORK STATE EDUCATION LAW