


PHASE 1





PHASE 1:


- OBTAIN ACCESS AGREEMENT WITH NEIGHBORING PROPERTY.
 INSTALL 8-FOOT HIGH SECURITY FENCE WITH 2 ACCESS GATES AND STABILIZED CONSTRUCTION ACCESS(ANTI-TRACKING PAD)
 INSTALL SEDIMENT & EROSION CONTROL MEASURES.
 REMOVE LANDSCAPING PLANTS.
 REMOVE TREES, PROTECTED ANY SALVAGED TREES (INCLUDING ON ADJACENT PROPERTIES)
 DEMOLISH EXISTING HOUSES
 ROUGH GRADE SITE.

PHASE 2 (SIDEWALK CLOSURE):

- SECURITY FENCE MOVED TO CURB LINE.
 CONSTRUCTION BARRELS WITH LIGHTED BEACON TO BE INSTALLED.
 SUPPORT OF EXCAVATION PILES AND LAGGING INSTALLED.
 EXCAVATION OF FOUNDATION.
 CONSTRUCTION OF FOUNDATION.
 SUBSURFACE WATERPROOFING.
 CONSTRUCTION OF PARKING LOT RAMP.
 INSTALLATION OF UNDERGROUND UTILITIES.
 BACKFILL FOUNDATION.
 INSTALL NEW CURB AND SIDEWALKS.








ANY ALTERATIONS OR REVISIONS OF THESE PLANS, UNLESS DONE BY OR UNDER THE DIRECTION OF THE NYS LICENSED AND REGISTERED ENGINEER THAT PREPARED THEM, IS A VIOLATION OF THE NYS EDUCATION LAW.

PHASE 2





PHASE 3 (SIDEWALK REOPEN):


- INSTALL SIDEWALK BRIDGE ALONG FRONT OF BUILDING.
 SIDEWALK TO BE REOPENED.
 COMMENCE ABOVE GROUND CONSTRUCTION
 INSTALL EXTERIOR BUILDING FINISHED

PHASE 3




PHASE 4 (EXTERIOR CONSTRUCTION COMPLETED):

- SIDEWALK BRIDGE REMOVED.
 SIDEWALK IS OPEN WITH NO NECESSARY CONSTRUCTION SAFETY MEASURES.
 INTERIOR CONSTRUCTION PROGRESSES.



PROPOSED RESIDENTIAL DEVELOPMENT 129-133 PROSPECT AVENUE VILLAGE OF MAMARONECK WESTCHESTER COUNTY - NEW YORK PHASE 3 & PHASE 4



HUDSON ENGINEERING & CONSULTING, P.C. 45 Knollwood Road — Suite 201 Elmsford, New York 10523

T: 914-909-0420 F: 914-560-2086

ANY ALTERATIONS OR REVISIONS OF THESE PLANS, UNLESS DONE BY OR UNDER THE DIRECTION OF THE NYS LICENSED AND REGISTERED ENGINEER THAT PREPARED THEM, IS A VIOLATION OF THE NYS EDUCATION LAW.

PHASE 4